

#	Activity ID	Activity Name	Orig Dur	Start	Early Finish	Late Finish	Total Float	2019												2020												2021											
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	LG-WWTP Expansion & Upgrade		758	17-Dec-18	10-Nov-21	10-Nov-21	0	[Gantt bar for LG-WWTP Expansion & Upgrade]																																			
2	GENERAL		758	17-Dec-18	10-Nov-21	10-Nov-21	0	[Gantt bar for GENERAL]																																			
3	MOBILIZATION		758	17-Dec-18	10-Nov-21	10-Nov-21	0	[Gantt bar for MOBILIZATION]																																			
4	100.00	NTP	1	17-Dec-18	17-Dec-18	17-Dec-18	0	[Gantt bar for 100.00 NTP]																																			
5	100.01	MOBILIZATION	20	18-Dec-18	14-Jan-19	14-Jan-19	0	[Gantt bar for 100.01 MOBILIZATION]																																			
6	100.90	DEMOBILIZATION	5	26-Oct-21	01-Nov-21	09-Nov-21	6	[Gantt bar for 100.90 DEMOBILIZATION]																																			
7	100.95	PROJECT END	1	10-Nov-21	10-Nov-21	10-Nov-21	0	[Gantt bar for 100.95 PROJECT END]																																			
8	100.94	PROJECT DURATIONS - CALENDAR DAYS	1060	17-Dec-18	10-Nov-21	10-Nov-21	0	[Gantt bar for 100.94 PROJECT DURATIONS - CALENDAR DAYS]																																			
9	EQUIP PACKAGE DELIVERY TIME		126	15-Jan-19	09-Jul-19	30-Jul-21	538	[Gantt bar for EQUIP PACKAGE DELIVERY TIME]																																			
10	260.4X	260: SECONDARY CLARIFIER EQUIP PACKAGE DELIVE	126	15-Jan-19	09-Jul-19	30-Jul-21	538	[Gantt bar for 260.4X]																																			
11	265.4X	265: SECONDARY CLARIFIER PACKAGE DELIVERY	126	15-Jan-19	09-Jul-19	17-Nov-20	355	[Gantt bar for 265.4X]																																			
12	DEMO WORKS		15	15-Jan-19	04-Feb-19	13-May-20	332	[Gantt bar for DEMO WORKS]																																			
13	110.07	DEMO - CANOPY REMOVAL	3	15-Jan-19	17-Jan-19	27-Apr-20	332	[Gantt bar for 110.07]																																			
14	110.08	DEMO - STORAGE CONTAINERS	5	18-Jan-19	24-Jan-19	04-May-20	332	[Gantt bar for 110.08]																																			
15	110.10	DEMO - STORMWATER PUMP STATION	7	25-Jan-19	04-Feb-19	13-May-20	332	[Gantt bar for 110.10]																																			
16	YARD PIPING		86	15-Jan-19	14-May-19	13-May-20	261	[Gantt bar for YARD PIPING]																																			
17	130.100	PIPE #100 18" DIA	30	15-Jan-19	25-Feb-19	25-Feb-20	261	[Gantt bar for 130.100]																																			
18	130.101A	PIPE #101A 16" DIA	5	26-Feb-19	04-Mar-19	03-Mar-20	261	[Gantt bar for 130.101A]																																			
19	130.109	PIPE #109 12" DIA	3	05-Mar-19	07-Mar-19	06-Mar-20	261	[Gantt bar for 130.109]																																			
20	130.117	PIPE # 117 14" DIA	3	08-Mar-19	12-Mar-19	11-Mar-20	261	[Gantt bar for 130.117]																																			
21	130.120	PIPE #120 30" DIA	5	13-Mar-19	19-Mar-19	18-Mar-20	261	[Gantt bar for 130.120]																																			
22	130.2	MECH WORKS (Pipe Install. / Misc.)	60	15-Jan-19	08-Apr-19	13-May-20	287	[Gantt bar for 130.2]																																			
23	130.122	PIPE #122 30" DIA	15	20-Mar-19	09-Apr-19	08-Apr-20	261	[Gantt bar for 130.122]																																			
24	130.123	PIPE #123 3/4" DIA	1	10-Apr-19	10-Apr-19	09-Apr-20	261	[Gantt bar for 130.123]																																			
25	130.129	PIPE #129 4"-6" DIA	1	11-Apr-19	11-Apr-19	10-Apr-20	261	[Gantt bar for 130.129]																																			
26	130.130	PIPE #130(23) 6" DIA	3	12-Apr-19	16-Apr-19	15-Apr-20	261	[Gantt bar for 130.130]																																			
27	130.1x	PIPELINE WORK (UV BID)	20	17-Apr-19	14-May-19	13-May-20	261	[Gantt bar for 130.1x]																																			
28	UV BUILDING (BID ITEM)		386	15-Jan-19	07-Jul-20	09-Feb-21	155	[Gantt bar for UV BUILDING (BID ITEM)]																																			
29	270.0	CAISSON WORK - 13 each	13	19-Jul-19	06-Aug-19	10-Mar-20	155	[Gantt bar for 270.0]																																			
30	270.5X	270: UV BUILDING VENDOR PACKAGE DELIVERY	225	15-Jan-19	25-Nov-19	22-Sep-20	216	[Gantt bar for 270.5X]																																			
31	270.3	STRUCTURAL - UV BUILDING	100	18-Sep-19	04-Feb-20	08-Sep-20	155	[Gantt bar for 270.3]																																			
32	270.1	CIVIL - UV BUILDING	140	07-Aug-19	18-Feb-20	22-Sep-20	155	[Gantt bar for 270.1]																																			
33	270.4	BIOASSEY AREA - UV BUILDING	60	05-Feb-20	28-Apr-20	01-Dec-20	155	[Gantt bar for 270.4]																																			
34	270.5	MECH - UV BUILDING	100	05-Feb-20	23-Jun-20	09-Feb-21	165	[Gantt bar for 270.5]																																			
35	270.2	ARCHITECTURAL - UV BUILDING	50	29-Apr-20	07-Jul-20	09-Feb-21	155	[Gantt bar for 270.2]																																			
36	ELECTRICAL AND INSTRUMENT & CONTROL		675	18-Dec-18	19-Jul-21	09-Nov-21	81	[Gantt bar for ELECTRICAL AND INSTRUMENT & CONTROL]																																			
37	400.1	ELECTRICAL SUB-CONTRACTOR	675	18-Dec-18	19-Jul-21	09-Nov-21	81	[Gantt bar for 400.1]																																			
38	TRAFFIC CONTROL ALLOWANCE		400	18-Dec-18	29-Jun-20	09-Nov-21	356	[Gantt bar for TRAFFIC CONTROL ALLOWANCE]																																			
39	500.1	TRAFFIC CONTROL	400	18-Dec-18	29-Jun-20	09-Nov-21	356	[Gantt bar for 500.1]																																			
40	DEWATERING ALLOWANCE		300	15-Jan-19	09-Mar-20	02-Nov-21	431	[Gantt bar for DEWATERING ALLOWANCE]																																			
41	520.1	DEWATERING	300	15-Jan-19	09-Mar-20	02-Nov-21	431	[Gantt bar for 520.1]																																			
42	PHASING ALLOWANCE		30	15-May-20	25-Jun-20	09-Nov-21	358	[Gantt bar for PHASING ALLOWANCE]																																			

█ Actual Level of Effort █ Remaining Work
█ Primary Baseline █ Critical Remaining ...
█ Actual Work ◆ Milestone

#	Activity ID	Activity Name	Orig Dur	Start	Early Finish	Late Finish	Total Float	2019												2020												2021											
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
43	530.1	PHASING	30	15-May-20	25-Jun-20	09-Nov-21	358	PHASING																																			
44	PHASE-1		390	15-Jan-19	13-Jul-20	09-Feb-21	151	15-Jan-19; MOBILIZATION																																			
45	MOBILIZATION		1	15-Jan-19	15-Jan-19	15-Jan-19	0	15-Jan-19; MOBILIZATION																																			
46	100.10	PHASE ONE START	1	15-Jan-19	15-Jan-19	15-Jan-19	0	PHASE ONE START																																			
47	SITE WORKS		205	16-Jan-19	29-Oct-19	13-May-20	141	29-Oct-19; SITE WORKS																																			
48	120.1	MASS EARTHWORKS	30	16-Jan-19	26-Feb-19	01-Apr-19	24	MASS EARTHWORKS																																			
49	120.3	STORM DRAIN	75	27-Feb-19	11-Jun-19	25-Dec-19	141	STORM DRAIN																																			
50	120.4	WATER LINES (PW & NPW)	60	12-Jun-19	03-Sep-19	18-Mar-20	141	WATER LINES (PW & NPW)																																			
51	120.5	CHEMICAL LINES	40	04-Sep-19	29-Oct-19	13-May-20	141	CHEMICAL LINES																																			
52	YARD PIPING		45	16-Jan-19	19-Mar-19	09-Feb-21	495	19-Mar-19; YARD PIPING																																			
53	130.115	PIPE #115 14" DIA	5	16-Jan-19	22-Jan-19	15-Dec-20	495	PIPE #115 14" DIA																																			
54	130.118	PIPE #118 30" DIA	15	23-Jan-19	12-Feb-19	05-Jan-21	495	PIPE #118 30" DIA																																			
55	130.119	PIPE #119 30" DIA	25	13-Feb-19	19-Mar-19	09-Feb-21	495	PIPE #119 30" DIA																																			
56	CIVIL WORKS		200	16-Jan-19	22-Oct-19	13-May-20	146	22-Oct-19; CIVIL WORKS																																			
57	140.02	WATER STORAGE METER VAULT	90	16-Jan-19	21-May-19	11-Dec-19	146	WATER STORAGE METER VAULT																																			
58	140.06	WATER STORAGE & CCC MODI.	20	22-May-19	18-Jun-19	08-Jan-20	146	WATER STORAGE & CCC MODI.																																			
59	140.09	DIGESTED SLUDGE PUMP STATION	10	19-Jun-19	02-Jul-19	22-Jan-20	146	DIGESTED SLUDGE PUMP STATION																																			
60	140.11	RETAINING WALL	60	03-Jul-19	24-Sep-19	15-Apr-20	146	RETAINING WALL																																			
61	140.12	BY-PASS CONTROL STRUCTURE	20	25-Sep-19	22-Oct-19	13-May-20	146	BY-PASS CONTROL STRUCTURE																																			
62	MCC#3 BUILDING		197	15-Jan-19	16-Oct-19	13-May-20	150	16-Oct-19; MCC#3 BUILDING																																			
63	220.0	PROCURE GEAR - MCC #3 BUILDING	120	15-Jan-19	01-Jul-19	27-Jan-20	150	PROCURE GEAR - MCC #3 BUILDING																																			
64	220.1	DEMO - MCC #3 BUILDING	7	02-Jul-19	10-Jul-19	05-Feb-20	150	DEMO - MCC #3 BUILDING																																			
65	220.2	CIVIL - MCC #3 BUILDING	60	11-Jul-19	02-Oct-19	29-Apr-20	150	CIVIL - MCC #3 BUILDING																																			
66	220.3	SITE - MCC #3 BUILDING	10	03-Oct-19	16-Oct-19	13-May-20	150	SITE - MCC #3 BUILDING																																			
67	PRIMARY PUMP STATION		214	16-Jan-19	11-Nov-19	13-May-20	132	13-Nov-19; PRIMARY PUMP STATION																																			
68	230.0	CAISSON WORK: 4 each	4	27-Feb-19	04-Mar-19	04-Mar-19	0	CAISSON WORK: 4 each																																			
69	230.x	MECH - VENDOR PACKAGE	150	16-Jan-19	13-Aug-19	18-Mar-20	156	MECH - VENDOR PACKAGE																																			
70	230.1	CIVIL - PRIMARY PUMP STATION	120	05-Mar-19	19-Aug-19	19-Feb-20	132	CIVIL - PRIMARY PUMP STATION																																			
71	230.2	MECH - PRIMARY PUMP STATION	80	23-Jul-19	11-Nov-19	13-May-20	132	MECH - PRIMARY PUMP STATION																																			
72	ANOXIC BASIN		235	15-Jan-19	09-Dec-19	13-May-20	112	09-Dec-19; ANOXIC BASIN																																			
73	240.0	CAISSON WORK: 27 each	20	05-Mar-19	01-Apr-19	01-Apr-19	0	CAISSON WORK: 27 each																																			
74	240.2X	240 ANOXIC BASIN EQUIP. PACKAGE / DELIVERY	112	15-Jan-19	19-Jun-19	27-Nov-19	115	240 ANOXIC BASIN EQUIP. PACKAGE / DELIVERY																																			
75	240.1	CIVIL - ANOXIC BASIN	150	02-Apr-19	28-Oct-19	01-Apr-20	112	CIVIL - ANOXIC BASIN																																			
76	240.2	MECH - ANOXIC BASIN	120	25-Jun-19	09-Dec-19	13-May-20	112	MECH - ANOXIC BASIN																																			
77	AERATION BASIN		346	16-Jan-19	13-May-20	13-May-20	0	13-May-20; AERATION BASIN																																			
78	250.1.A	CAISSON WORK - MOB AT SITE	7	16-Jan-19	24-Jan-19	24-Jan-19	0	CAISSON WORK - MOB AT SITE																																			
79	250.1.B	CAISSON - SUBMITTALS (INCLUDING CONCRETE / REBAR)	30	16-Jan-19	26-Feb-19	26-Feb-19	0	CAISSON - SUBMITTALS (INCLUDING CONCRETE / REBAR)																																			
80	250.1.C	CAISSON WORKS - 92 ea	72	02-Apr-19	10-Jul-19	10-Jul-19	0	CAISSON WORKS - 92 ea																																			
81	250.3X	250: AERATION BASIN EQUIP PACKAGE DELIVERY	225	22-Jan-19	02-Dec-19	13-May-20	117	250: AERATION BASIN EQUIP PACKAGE DELIVERY																																			
82	250.2	CIVIL - AERATION BASIN	180	13-Jun-19	19-Feb-20	19-Feb-20	0	CIVIL - AERATION BASIN																																			
83	250.3	MECH - AERATION BASIN	130	31-Oct-19	29-Apr-20	13-May-20	10	MECH - AERATION BASIN																																			

█ Actual Level of Effort █ Remaining Work
█ Primary Baseline █ Critical Remaining ...
█ Actual Work ◆ Milestone

#	Activity ID	Activity Name	Orig Dur	Start	Early Finish	Late Finish	Total Float	2019												2020												2021												
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
								Gantt Chart																																				
84	250.6	AERATION BASIN - INTERNAL RECYCLE PUMPS	60	06-Feb-20	29-Apr-20	13-May-20	10	AERATION BASIN - INTERNAL RECYCLE PUMPS																																				
85	250.4	AERATION BASIN - EFFLUENT BOX #1	60	20-Feb-20	13-May-20	13-May-20	0	AERATION BASIN - EFFLUENT BOX #1																																				
86	250.5	AERATION BASIN - EFFLUENT CHANNEL	60	20-Feb-20	13-May-20	13-May-20	0	AERATION BASIN - EFFLUENT CHANNEL																																				
87	WAS MECH. THICKENERS			205	16-Jan-19	29-Oct-19	13-May-20	141	29-Oct-19, WAS MECH THICKENERS																																			
88	280.1	CIVIL - SLUDGE THICKENERS	30	16-Jan-19	26-Feb-19	11-Sep-19	141	CIVIL - SLUDGE THICKENERS																																				
89	280.2	MECH - SLUDGE THICKENERS	175	27-Feb-19	29-Oct-19	13-May-20	141	MECH - SLUDGE THICKENERS																																				
90	ELECTRICAL BUILDING			156	11-Jul-19	13-Feb-20	13-May-20	64	13-Feb-20; ELECTRICAL BUILDING																																			
91	290.0	CAISSON WORK - 6 each	6	11-Jul-19	18-Jul-19	16-Oct-19	64	CAISSON WORK - 6 each																																				
92	290.1	CIVIL - ELECTRICAL BUILDING	100	19-Jul-19	05-Dec-19	04-Mar-20	64	CIVIL - ELECTRICAL BUILDING																																				
93	290.3	STRUCTURAL - ELECTRICAL BUILDING	70	13-Sep-19	19-Dec-19	18-Mar-20	64	STRUCTURAL - ELECTRICAL BUILDING																																				
94	290.2	ARCHITECTURAL - ELECTRICAL BUILDING	40	20-Dec-19	13-Feb-20	13-May-20	64	ARCHITECTURAL - ELECTRICAL BUILDING																																				
95	POND RETURN PUMPS			85	16-Jan-19	14-May-19	13-May-20	261	14-May-19; POND RETURN PUMPS																																			
96	300.1	DEMO - POND RETURN PUMPS	10	16-Jan-19	29-Jan-19	29-Jan-20	261	DEMO - POND RETURN PUMPS																																				
97	300.2	CIVIL - POND RETURN PUMPS	15	30-Jan-19	19-Feb-19	19-Feb-20	261	CIVIL - POND RETURN PUMPS																																				
98	300.3	MECH - POND RETURN PUMPS	60	20-Feb-19	14-May-19	13-May-20	261	MECH - POND RETURN PUMPS																																				
99	DBF & RWTF FILTER FEED PUMP STATION			210	16-Jan-19	05-Nov-19	13-May-20	136	05-Nov-19, DBF & RWTF FILTER FEED PUMP STATION																																			
100	310.1	DEMO - FILTER FEED PUMP STATION	30	16-Jan-19	26-Feb-19	04-Sep-19	136	DEMO - FILTER FEED PUMP STATION																																				
101	310.2	CIVIL - FILTER FEED PUMP STATION	60	27-Feb-19	21-May-19	27-Nov-19	136	CIVIL - FILTER FEED PUMP STATION																																				
102	310.3	MECH - FILTER FEED PUMP STATION	120	22-May-19	05-Nov-19	13-May-20	136	MECH - FILTER FEED PUMP STATION																																				
103	RWTF MEMBRANE BUILDING			145	16-Jan-19	06-Aug-19	13-May-20	201	06-Aug-19, RWTF MEMBRANE BUILDING																																			
104	320.1	SITE - RWTF MEMBRANE BUILDING	5	16-Jan-19	22-Jan-19	30-Oct-19	201	SITE - RWTF MEMBRANE BUILDING																																				
105	320.2X	320 MEMBRANE PACKAGE DELIVERY	140	22-Jan-19	05-Aug-19	13-May-20	202	320 MEMBRANE PACKAGE DELIVERY																																				
106	320.2	MECH - RWTF MEMBRANE BUILDING	140	23-Jan-19	06-Aug-19	13-May-20	201	MECH - RWTF MEMBRANE BUILDING																																				
107	RWTF UV DISINFECTION			240	16-Jan-19	17-Dec-19	13-May-20	106	17-Dec-19, RWTF UV DISINFECTION																																			
108	330.1	DEMO - RWTF UV DISINFECTION	45	16-Jan-19	19-Mar-19	14-Aug-19	106	DEMO - RWTF UV DISINFECTION																																				
109	330.2	CIVIL - RWTF UV DISINFECTION	20	20-Mar-19	16-Apr-19	11-Sep-19	106	CIVIL - RWTF UV DISINFECTION																																				
110	330.3	MECH - RWTF UV DISINFECTION	175	17-Apr-19	17-Dec-19	13-May-20	106	MECH - RWTF UV DISINFECTION																																				
111	RWTF DISTRIBUTION PUMP STATION			215	16-Jan-19	12-Nov-19	13-May-20	131	12-Nov-19, RWTF DISTRIBUTION PUMP STATION																																			
112	350.1	CIVIL - RWTF DIST. PUMP STATION	15	16-Jan-19	05-Feb-19	07-Aug-19	131	CIVIL - RWTF DIST. PUMP STATION																																				
113	350.2	MECH - RWTF DIST. PUMP STATION	200	06-Feb-19	12-Nov-19	13-May-20	131	MECH - RWTF DIST. PUMP STATION																																				
114	DECHLOR CHEMICAL STORAGE & DOSING			180	16-Jan-19	24-Sep-19	13-May-20	166	24-Sep-19, DECHLOR CHEMICAL STORAGE & DOSING																																			
115	360.1	CIVIL - DECHLORINATION CHEMICAL STORAGE	120	16-Jan-19	02-Jul-19	19-Feb-20	166	CIVIL - DECHLORINATION CHEMICAL STORAGE																																				
116	360.2	MECH - DECHLORINATION CHEMICAL STORAGE	150	27-Feb-19	24-Sep-19	13-May-20	166	MECH - DECHLORINATION CHEMICAL STORAGE																																				
117	TEST & START-UP ALLOWANCE			43	14-May-20	13-Jul-20	13-Jul-20	0	13-Jul-20, TEST & START-UP ALLOWANCE																																			
118	100.15	PHASE ONE END	1	14-May-20	14-May-20	14-May-20	0	PHASE ONE END																																				
119	510.10	TEST & START-UP - PHASE 1	60	15-May-20	13-Jul-20	13-Jul-20	0	TEST & START-UP - PHASE 1																																				
120	PHASE-2			163	14-Jul-20	25-Feb-21	25-Feb-21	0	25-Feb-21, PHASE-2																																			
121	MOBILIZATION			1	14-Jul-20	14-Jul-20	14-Jul-20	0	14-Jul-20, MOBILIZATION																																			
122	100.20	PHASE TWO START	1	14-Jul-20	14-Jul-20	14-Jul-20	0	PHASE TWO START																																				
123	DEMO WORKS			75	15-Jul-20	27-Oct-20	09-Feb-21	75	27-Oct-20, DEMO WORKS																																			
124	110.02	DEMO - FUEL TANK	5	15-Jul-20	21-Jul-20	17-Nov-20	85	DEMO - FUEL TANK																																				
125	110.05	DEMO - HYDRONEUMATIC TANK	5	15-Jul-20	21-Jul-20	03-Nov-20	75	DEMO - HYDRONEUMATIC TANK																																				

█ Actual Level of Effort █ Remaining Work
█ Primary Baseline █ Critical Remaining ...
█ Actual Work ◆ Milestone

#	Activity ID	Activity Name	Orig Dur	Start	Early Finish	Late Finish	Total Float	2019												2020												2021											
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
126	110.09	DEMO - DECHLORINATION PUMP & STORAGE AREA	10	22-Jul-20	04-Aug-20	17-Nov-20	75	DEMO - DECHLORINATION PUMP & STORAGE AREA																																			
127	110.04	DEMO - SECONDARY BIOFILTER	20	15-Jul-20	11-Aug-20	11-Aug-20	0	DEMO - SECONDARY BIOFILTER																																			
128	110.03	DEMO - PRIMARY BIOFILTER	60	22-Jul-20	13-Oct-20	09-Feb-21	85	DEMO - PRIMARY BIOFILTER																																			
129	110.11	DEMO - MMWD BUILDINGS	60	05-Aug-20	27-Oct-20	09-Feb-21	75	DEMO - MMWD BUILDINGS																																			
130	YARD PIPING		104	15-Jul-20	07-Dec-20	09-Feb-21	46	07-Dec-20, YARD PIPING																																			
131	130.097	PIPE #097 42" DIA	15	15-Jul-20	04-Aug-20	07-Oct-20	46	PIPE #097 42" DIA																																			
132	130.099	PIPE #099 36" DIA	10	05-Aug-20	18-Aug-20	21-Oct-20	46	PIPE #099 36" DIA																																			
133	130.102	PIPE #102 12" DIA	10	19-Aug-20	01-Sep-20	04-Nov-20	46	PIPE #102 12" DIA																																			
134	130.103	PIPE #103 16" DIA	8	02-Sep-20	11-Sep-20	16-Nov-20	46	PIPE #103 16" DIA																																			
135	130.110	PIPE #110 16" DIA	3	14-Sep-20	16-Sep-20	19-Nov-20	46	PIPE #110 16" DIA																																			
136	130.111	PIPE # 111 36"/42" DIA	10	17-Sep-20	30-Sep-20	03-Dec-20	46	PIPE # 111 36"/42" DIA																																			
137	130.112	PIPE # 112 36" DIA	3	01-Oct-20	05-Oct-20	08-Dec-20	46	PIPE # 112 36" DIA																																			
138	130.114	PIPE #114 12" DIA	8	06-Oct-20	15-Oct-20	18-Dec-20	46	PIPE #114 12" DIA																																			
139	130.1	PIPELINE WORK	75	15-Jul-20	27-Oct-20	09-Feb-21	75	PIPELINE WORK																																			
140	130.116	PIPE # 116 14" DIA	12	16-Oct-20	02-Nov-20	05-Jan-21	46	PIPE # 116 14" DIA																																			
141	130.121	PIPE #121 14" DIA	3	03-Nov-20	05-Nov-20	08-Jan-21	46	PIPE #121 14" DIA																																			
142	130.124	PIPE #124 30" DIA (TEMP.)	3	06-Nov-20	10-Nov-20	13-Jan-21	46	PIPE #124 30" DIA (TEMP.)																																			
143	130.128	PIPE #128 4" DIA	3	11-Nov-20	13-Nov-20	18-Jan-21	46	PIPE #128 4" DIA																																			
144	130.131	PIPE #131 30" DIA	8	16-Nov-20	25-Nov-20	28-Jan-21	46	PIPE #131 30" DIA																																			
145	130.131A	PIPE #131A 30" DIA	8	26-Nov-20	07-Dec-20	09-Feb-21	46	PIPE #131A 30" DIA																																			
146	CIVIL WORKS		75	15-Jul-20	27-Oct-20	09-Feb-21	75	27-Oct-20, CIVIL WORKS																																			
147	225.1	PRIMARY CLARIFIER	15	15-Jul-20	04-Aug-20	09-Feb-21	135	PRIMARY CLARIFIER																																			
148	140.03	REHAB CCC WEIR BOX	20	15-Jul-20	11-Aug-20	09-Feb-21	130	REHAB CCC WEIR BOX																																			
149	140.08	GASOLINE TANK & PAD	30	15-Jul-20	25-Aug-20	09-Feb-21	120	GASOLINE TANK & PAD																																			
150	140.13	DECHLOR SAMPLING / INJECTION	30	15-Jul-20	25-Aug-20	09-Feb-21	120	DECHLOR SAMPLING / INJECTION																																			
151	140.05	OUTFALL BOX	60	15-Jul-20	06-Oct-20	09-Feb-21	90	OUTFALL BOX																																			
152	140.07	POND SUPERNATANT PUMP STATION	60	15-Jul-20	06-Oct-20	09-Feb-21	90	POND SUPERNATANT PUMP STATION																																			
153	140.01	SEC. CLAR. EFFLUENT METER VAULT	75	15-Jul-20	27-Oct-20	09-Feb-21	75	SEC. CLAR. EFFLUENT METER VAULT																																			
154	SECONDARY CLARIFIER #2		130	12-Aug-20	09-Feb-21	09-Feb-21	0	09-Feb-21, SECONDARY CLARIFIER #2																																			
155	265.3	EFFLUENT BOX - SECONDARY CLARIFIER #2	50	23-Sep-20	01-Dec-20	09-Feb-21	50	EFFLUENT BOX - SECONDARY CLARIFIER #2																																			
156	265.2	CIVIL - SECONDARY CLARIFIER #2	90	12-Aug-20	15-Dec-20	15-Dec-20	0	CIVIL - SECONDARY CLARIFIER #2																																			
157	265.4	MECH - SECONDARY CLARIFIER #2	60	18-Nov-20	09-Feb-21	09-Feb-21	0	MECH - SECONDARY CLARIFIER #2																																			
158	TEST & START-UP ALLOWANCE		12	10-Feb-21	25-Feb-21	25-Feb-21	0	25-Feb-21, TEST & START-UP ALLOWANCE																																			
159	100.25	PHASE TWO END	1	10-Feb-21	10-Feb-21	10-Feb-21	0	PHASE TWO END																																			
160	510.12	TEST & START-UP - PHASE 2	15	11-Feb-21	25-Feb-21	25-Feb-21	0	TEST & START-UP - PHASE 2																																			
161	PHASE-3		183	26-Feb-21	09-Nov-21	09-Nov-21	0	09-Nov-21, PHASE-3																																			
162	MOBILIZATION		1	26-Feb-21	26-Feb-21	26-Feb-21	0	26-Feb-21, MOBILIZATION																																			
163	100.30	PHASE THREE START	1	26-Feb-21	26-Feb-21	26-Feb-21	0	PHASE THREE START																																			
164	DEMO WORKS		60	01-Mar-21	21-May-21	22-Oct-21	110	21-May-21, DEMO WORKS																																			
165	110.06	DEMO - MCC#9 BUILDING	7	01-Mar-21	09-Mar-21	22-Oct-21	163	DEMO - MCC#9 BUILDING																																			
166	110.11x	DEMO - MMWD PS PIPELINES	15	01-Mar-21	19-Mar-21	22-Oct-21	155	DEMO - MMWD PS PIPELINES																																			

█ Actual Level of Effort █ Remaining Work
█ Primary Baseline █ Critical Remaining ...
█ Actual Work ◆ Milestone

#	Activity ID	Activity Name	Orig Dur	Start	Early Finish	Late Finish	Total Float	2019												2020												2021											
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
167	110.01	DEMO - YARD PIPES	60	01-Mar-21	21-May-21	22-Oct-21	110																																				
168	SITE WORKS		75	01-Mar-21	11-Jun-21	09-Nov-21	107																																				
169	120.2	GRADING & PAVEMENT WORK	60	01-Mar-21	21-May-21	19-Oct-21	107																																				
170	120.0	LANDSCAPING	15	24-May-21	11-Jun-21	09-Nov-21	107																																				
171	YARD PIPING		15	01-Mar-21	19-Mar-21	22-Oct-21	155																																				
172	130.098	PIPE #098 18" DIA	5	01-Mar-21	05-Mar-21	08-Oct-21	155																																				
173	130.126	PIPE #126 6" DIA	5	08-Mar-21	12-Mar-21	15-Oct-21	155																																				
174	130.127	PIPE #127 6" DIA	5	15-Mar-21	19-Mar-21	22-Oct-21	155																																				
175	CIVIL WORKS		30	01-Mar-21	09-Apr-21	22-Oct-21	140																																				
176	140.10	DEMO JUNCTION BOX	10	01-Mar-21	12-Mar-21	22-Oct-21	160																																				
177	140.04	REHAB DECHLORINATION BUILDING	30	01-Mar-21	09-Apr-21	22-Oct-21	140																																				
178	HEADWORKS (Jun-Oct)		70	01-Mar-21	04-Jun-21	22-Oct-21	100																																				
179	210.1	DEMO - HEADWORKS	5	01-Mar-21	05-Mar-21	23-Jul-21	100																																				
180	210.2	CIVIL - HEADWORKS	5	08-Mar-21	12-Mar-21	30-Jul-21	100																																				
181	210.3	MECH - HEADWORKS	60	15-Mar-21	04-Jun-21	22-Oct-21	100																																				
182	SECONDARY CLARIFIER #1		170	01-Mar-21	22-Oct-21	22-Oct-21	0																																				
183	260.0	DEMO & REHAB - SECONDARY CLARIFIER #1	20	01-Mar-21	26-Mar-21	26-Mar-21	0																																				
184	260.1	DEMO - SECONDARY CLARIFIER #1	20	29-Mar-21	23-Apr-21	23-Apr-21	0																																				
185	260.2	CIVIL - SECONDARY CLARIFIER #1	90	26-Apr-21	27-Aug-21	27-Aug-21	0																																				
186	260.3	EFFLUENT BOX - SECONDARY CLARIFIER #1	50	21-Jun-21	27-Aug-21	22-Oct-21	40																																				
187	260.4	MECH - SECONDARY CLARIFIER #1	60	02-Aug-21	22-Oct-21	22-Oct-21	0																																				
188	RWTF HYPOCHLORITE BUILDING		95	01-Mar-21	09-Jul-21	22-Oct-21	75																																				
189	340.1	DEMO - RWTF HYPOCHLORITE BUILDING	10	01-Mar-21	12-Mar-21	25-Jun-21	75																																				
190	340.2	CIVIL - RWTF HYPOCHLORITE BUILDING	15	15-Mar-21	02-Apr-21	16-Jul-21	75																																				
191	340.3	MECH - RWTF HYPOCHLORITE BUILDING	70	05-Apr-21	09-Jul-21	22-Oct-21	75																																				
192	TEST & START-UP ALLOWANCE		12	25-Oct-21	09-Nov-21	09-Nov-21	0																																				
193	100.35	PHASE THREE END	1	25-Oct-21	25-Oct-21	25-Oct-21	0																																				
194	510.13	TEST & START-UP - PHASE 3	15	26-Oct-21	09-Nov-21	09-Nov-21	0																																				

█ Actual Level of Effort █ Remaining Work
█ Primary Baseline █ Critical Remaining ...
█ Actual Work ◆ Milestone